COMPLETION REPORT

1 Name of work : **Construction of RCC Drains at Mahalakshminagara Main Road in Ward No.14.**

2. Sanctioned estimate No. & date : T.S.NO: 455/12-13 dt 16.2.2013

3. Head of Account which is chargeable : pwd - 2023

4. Entrustment order No. & date : EE1DD/392/12-13 dt 2.3.2013

5. Name of the Contractor : **Technical Manager (West) KRIDL Madhavanagar, Bangalore.**

a) Time stipulated for completion of the work. : 90 days

b) Delay in execution of work : —

7. Measurement recorded in : M.B.No. 828 from Page No. 82706 to 82710

8. Check measurement of the Asst Executive Engineer/Executive Engineer on..... : M.B.No. 828 from page No. 82706 to 82710

9. Name of the Officer/Official Incharge of the work : AEE(P)

10. Asst. Executive Engineer/Junior Engineer : D.S.ಎಂ.ಪುಟ್ಟಸ್ವಾಮಿ

b) Asst. Executive Engineer : D.S.ಎಂ.ಪುಟ್ಟಸ್ವಾಮಿ

Sanctioned Estimate Amount	Amount claims as per actually viz., as per bill	Difference		Remarks
		Excess	Savings	
18.00 Lacs	1794592/-	~~1794592~~ 179459/-	—	—

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specification as embodied in the agreement.

Junior/Asst .Engineer
Ward No. 14

Asst. Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
Bruhath Bangalore Mahanagara Palike
ಡಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073

EXECUTIVE ENGINEER

~~Accounts Superintendent~~
~~Bruhath Bangalore Mahanagara Palike~~

Executive Engineer (
Bruhath Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ಮುಖ್ಯ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು